

[illegible]

Activity Description		Resp	Orig Dur	Rem Dur	Early Start	Early Finish	2014														2015														2016														2017			
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr																
SU8310	Check / Test System - UM	SU	5	5	14-Oct-15	20-Oct-15																																														
SU8320	Functional Testing - UM	SU	5	5	21-Oct-15	27-Oct-15																																														
SU8330	Performance Testing - UM	SU	10	10	28-Oct-15	10-Nov-15																																														
SU8340	Punch List & Final Clean Up - UM	FC	5	5	04-Nov-15	10-Nov-15																																														
BASIN #04																																																				
UM4000	Shutdown Flow to Basin - UMB4	CD	2	2	12-Oct-15	13-Oct-15																																														
UM4010	Clean Basin - UMB4	CO	3	3	14-Oct-15	16-Oct-15																																														
UM4080	Mixers- UMB4	EL	15	15	19-Oct-15	06-Nov-15																																														
UM4100	Electrical Work - UMB4	EL	12	12	09-Nov-15	24-Nov-15																																														
UM4110	I&C Work - UMB4	EL	10	10	09-Nov-15	20-Nov-15																																														
SU8350	Check / Test System - UM	SU	5	5	25-Nov-15	03-Dec-15																																														
SU8360	Functional Testing - UM	SU	5	5	04-Dec-15	10-Dec-15																																														
SU8370	Performance Testing - UM	SU	10	10	11-Dec-15	24-Dec-15																																														
SU8380	Punch List & Final Clean Up - UM	FC	5	5	18-Dec-15	24-Dec-15																																														
Oxychanger Reaeration System																																																				
SM1110	Oxychanger Reaeration System - OAS	IN	61	61	03-Jun-15	27-Aug-15																																														
OS1010	New Oxychanger	SI	20	20	04-Jun-15	01-Jul-15																																														
SU8190	Check & Test System - SH	IN	20	20	02-Jul-15	30-Jul-15																																														
SU8200	Functional Testing - SH	IN	10	10	31-Jul-15	13-Aug-15																																														
SU8210	Performance Testing - SH	IN	10	10	14-Aug-15	27-Aug-15																																														
SU8220	Punch List & Final Clean Up - SH	SU	5	5	21-Aug-15	27-Aug-15																																														
MBBR Influent Weir Box																																																				
SM1170	MBBR Influent Weir Box	IN	66	66	06-Aug-15	06-Nov-15																																														
PC1110	Excavation & Shoring - MBBR/PC	SI	8	8	07-Aug-15	18-Aug-15																																														
PC1010	FRP Conc Base Slab - MBBR/PC	CO	3	3	14-Aug-15	18-Aug-15																																														
PC1020	Conc Base Slab - MBBR/PC	CO	5	5	19-Aug-15	25-Aug-15																																														
PC1030	FRP Conc Walls - MBBR/PC	CO	5	5	26-Aug-15	01-Sep-15																																														
PC1090	Install Pipe Sleeve - MBBR/PC	CO	2	2	28-Aug-15	31-Aug-15																																														
PC1060	Grating & Supports - MBBR/PC	MM	3	3	02-Sep-15	04-Sep-15																																														
PC1100	Fill Concrete - MBBR/PC	CO	2	2	02-Sep-15	03-Sep-15																																														
PC1040	Temp Bulkhead - MBBR/PC	ME	3	3	08-Sep-15	10-Sep-15																																														
PC1050	Demo - MBBR/PC	CD	3	3	11-Sep-15	15-Sep-15																																														
PC1070	Baffle Wall - MBBR/PC	MM	3	3	11-Sep-15	15-Sep-15																																														
PC1120	Tie-In to Existing Structure - MBBR/PC	MM	3	3	16-Sep-15	18-Sep-15																																														
SU1010	Check Out & Testing Systems - MBBR/PC	SU	10	10	21-Sep-15	02-Oct-15																																														
SU1020	Functional Testing - MBBR/PC	SU	10	10	05-Oct-15	16-Oct-15																																														
SU1030	Performance Testing - MBBR/PC	SU	10	10	19-Oct-15	30-Oct-15																																														
SU1040	Punch List & Final Clean Up - MBBR/PC	FC	5	5	02-Nov-15	06-Nov-15																																														
Yard Piping																																																				
SM1190	Yard Piping & Site Work	YP	158	158	20-Aug-15	04-Apr-16																																														
MBBR Pump Station Area Yard Piping																																																				
YP1210	14" MBBRD	YP	10	10	21-Aug-15	03-Sep-15																																														
YP1510	Remove / Relocate Existing U/G Utilities	YP	25	25	01-Sep-15																																															

[illegible]